

Sharp Mobile Home Moving LLC
 623 NW 1501ST RD
 Holden, MO 64040
 (816)566-0002
 sharpmobilehomes@gmail.com

ESTIMATE

ADDRESS

John Smith

ESTIMATE # 2018-149

DATE 09/22/2018

ACTIVITY	QTY	RATE	AMOUNT
Move a 28x76 Home...Customer to remove (&) replace decks, porches & reconnect utilities...VOG interior/Vinyl over gypsum(sheetrock) has batten strips			
Central Air Disconnect & Reconnect using licensed Technician...Need to get local quote...CUSTOMER RESPONSIBILITY			
Axles Rental & Labor Tires included...it is an additional \$45 per tire for blowouts...\$150 deposit per axle if not removed at time of move.	10	135.00	1,350.00
Hitches Hitches from home not on site ...I can provide hitches...they will have to be welded on home....an insured welder usually costs about \$300-\$350 per hitch...YOU PAY THEM DIRECT	2	100.00	200.00
Tear down DW Remove skirting, disconnect & tie up utilities, attach bolt on hitches to home, unlag home, unblock home, transport materials to new site(Blocks, blocking wood, skirting(if useable) ...Lot clean up and disposal of trash is customer/seller responsibility	1	1,500.00	1,500.00
Siding/Vinyl Remove & Replace Ends	1	650.00	650.00
Plastic & Brace Materials included	1	900.00	900.00
Transport 25-50	2	750.00	1,500.00
Escort 25-50	4	125.00	500.00
PERMIT Oversized	2	25.00	50.00
DW Set...Concrete Labor: Piers/Runners/Slab...Labor: Block, level & anchor, install ridgecap, lag home	1	2,500.00	2,500.00
Interior-VOG...Used	76	27.00	2,052.00

ACTIVITY	QTY	RATE	AMOUNT
Un-trim & Re-trim Interior....per lineal foot(We cannot guarantee on a secondary move that all doors will align properly) Does not include any carpet stretching or seaming...PRICING FOR A DRYWALL/TAPE & TEXTURED HOME IS BID BY AN OUTSIDE CONTRACTOR)			
Skirting-Shingles Labor & Materials 32-36" Average...on shingles	208	8.00	1,664.00
TOTAL			\$12,866.00

Accepted By

Accepted Date